

2021.06
New Vehicle Storage Garage - Crosby Maintenance
Project Update
March 17, 2023



Looking south at the new foundation for the 8 bay building. The new building is scheduled to arrive the last week of March.

Contractor: Doten's Construction **Bid Amount:** \$2,313,000.00

Percent Complete last approved pay estimate: 35.7%

Project Schedule: Completion date September 8, 2023.

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

Contractor Schedule: Crews will mobilize the last week of March to start hanging the steel for the new building. In April the foundation crew will return to finish the grade beams and the concrete slab. Once that is complete, the roof and sides of the building will go up. While this is happening, the earthwork contractor will begin excavating for the utilities and the paved areas.