

2021.06
New Vehicle Storage Garage - Crosby Maintenance
Project Update
December 19, 2022



The contractor is backfilling inside the foundation for the new Crosby vehicle storage building.

Contractor: Doten's Construction **Bid Amount:** \$2,313,000.00

Percent Complete last approved pay estimate: 28.2%

Project Schedule: Completion date September 8, 2023.

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

Contractor Schedule: Crews are wrapping up the site work prior to winter shutdown. The foundation and bollards are in place. The 6000-gallon oil water separator has been installed. Crews should be working until the end of December wrapping up site work in anticipation of a winter shut down. They plan to stop work until the frost is out of the ground in the spring.