

**2021.06**  
**New Vehicle Storage Garage - Crosby Maintenance**  
**Project Update**  
**October 7, 2022**



Grondin crews are excavating and grading the site where the new building will be situated.

**Contractor:** Doten's Construction

**Bid Amount:** \$2,313,000.00

**Percent Complete last approved pay estimate:** 7.4%

**Project Schedule:** Completion date September 8, 2023.

**Project Scope:** Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays, all site work, paved parking and facility operation areas, generator, power utility services and site utilities.

**Contractor Schedule:** Doten's Construction recently broke ground on this 8 bay vehicle storage facility. Their sub-contractor, R.J. Grondin, has been removing the poor soils and replacing them with granular materials suitable for the building foundation and slab to sit on. They anticipate getting the foundation in this fall. The building should arrive in the spring. Once on site, they will assemble the building and finish the site and utility work with an anticipated fall completion date.