

2025.11
Auburn Vehicle Storage Garage
Mile 76.9
July 17, 2026



The contractor installs the electrical building for electrical panels and the generator transfer switch as part of the electrical system upgrades for the entire facility.

Contractor: Benchmark Construction

Bid Amount: \$3,088,432.00

Percent Complete last approved pay estimate: 40.9 %

Project Schedule: Completion date November 20, 2026

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays. All site work including paving, lighting, generator decommissioning and removal, generator installation, relocating propane tanks, floor slab and foundation removal, power utility services and site utilities. The work also includes all building structure, mechanical, electrical, and plumbing, as well as all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor continues work on erecting the pre-engineered metal building frame and utilities throughout the facility, including the prefabricated electrical building and new generator. The contractor is scheduled to continue erecting the pre-engineered metal building into early Fall. The contractor is trying to mitigate schedule impacts as the project continues to trend behind schedule.