

**2026.08**  
**Kennebunk Maintenance Fire Protection Mitigation**  
**MM 25.3**  
**July 17, 2026**



The contractor is working on the 6-inch water main installation.

**Contractor:** Doten's Construction

**Bid Amount:** \$1,406,872.91

**Percent Complete last approved pay estimate:** 0.0%

**Project Schedule:** Completion date December 4, 2026.

**Project Scope:** The fire protection mitigation scope of work includes installation of fire protection (sprinklers) and alarm monitoring system in two eight bay garages and one ten bay garage, installation of a six-inch water main to each building from the existing water main line on the property, modifications to the existing sprinkler system in the main office and adjoining mechanics garage, a restroom renovation in the eight bay (north) garage, and electrical system replacements to the two eight bay (north and south) garages.

**Contractor Schedule:** The contractor mobilized to the site on July 6<sup>th</sup> and is currently working on the water main extension installation throughout the maintenance facility. Work at this facility will be ongoing into early December.