

2022.07  
Saco Interchange Improvements  
February 14, 2025



The northbound administration building ceiling tiles being installed.

Contractor: Sargent Corporation Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 78.1 %

Project Schedule: Completion date November 21, 2025

**Project Scope:** The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at Mile 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

**Contractor Schedule:** Electrical, plumbing, painting, and other up fitting continue to be the focus of the contractor during the winter months. Along the mainline, crews have been installing sign foundations. From the field office, the contractor is planning their work on Route 112 and the adjacent bridge repairs that will take place starting in early spring.