

2024.09
York Vehicle Storage Garage
February 14, 2025



West side of the building without the roof system in place.

Contractor: Optimum Construction Inc.

Amount: \$2,228,630.39

Percent Complete last approved pay estimate:

55.6%

Project Schedule: Completion date October 3, 2025

Project Scope: The work consists of the construction of an approximate 6,600 square foot pre-engineered building with six (6) equipment storage garage bays. The work includes all building structure, mechanical, electrical, and plumbing, as well as all site work, grading, pavement, lighting, and utilities.

Contractor Schedule: Crews are finishing the wall system and will be installing the roof system. They are hoping to be water tight by the end of February.