

2025.11
Auburn Vehicle Storage Garage
Mile 76.9
March 20, 2026



The contractor places the foundation wall along the back and end walls of the new Vehicle Storage Garage

Contractor: Benchmark Construction

Bid Amount: \$3,088,432.00

Percent Complete last approved pay estimate: 19.5 %

Project Schedule: Completion date November 20, 2026

Project Scope: Construction of an approximate 8,800 square foot pre-engineered building consisting of eight (8) vehicle storage garage bays. All site work including paving, lighting, generator decommissioning and removal, generator installation, relocating propane tanks, floor slab and foundation removal, power utility services and site utilities. The work also includes all building structure, mechanical, electrical, and plumbing, as well as all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has been working on the building foundation, completing the foundation footing and 70% of the foundation walls. The contractor is scheduled to continue working on the concrete foundation through mid-April and will begin to erect the pre-engineered metal building this spring.