

2024.09
York Vehicle Storage Garage
November 15, 2024



A concrete truck unloading into the pump used to fill the forms for the new foundation.

Contractor: Optimum Construction Inc.

Amount: \$2,228,630.39

Percent Complete last approved pay estimate:

25.8%

Project Schedule: Completion date October 3, 2025

Project Scope: The work consists of the construction of an approximate 6,600 square foot pre-engineered building with six (6) equipment storage garage bays. The work includes all building structure, mechanical, electrical, and plumbing, as well as all site work, grading, pavement, lighting, and utilities.

Contractor Schedule: Crews have finished the foundation and will start backfilling around the walls and inside the building envelope. Plumbers and electricians will be running their water lines and electrical conduits through the foundation and up into the building prior to the slab being placed. The building materials are anticipated to be delivered by mid-December.