

2024.09
York Vehicle Storage Garage
December 13, 2024



Earthwork crews backfilling the foundation around the drain lines and conduit runs.

Contractor: Optimum Construction Inc.

Amount: \$2,228,630.39

Percent Complete last approved pay estimate:

33.6%

Project Schedule: Completion date October 3, 2025

Project Scope: The work consists of the construction of an approximate 6,600 square foot pre-engineered building with six (6) equipment storage garage bays. The work includes all building structure, mechanical, electrical, and plumbing, as well as all site work, grading, pavement, lighting, and utilities.

Contractor Schedule: The contractor is prepping the site for the grade beams and backfilling around the outsides of the foundation. The building package is scheduled to be delivered at the end of December. Once that is on site, the contractor will erect the structural steel and install the panel roof and wall systems. They anticipate working through the winter.