

2024.01  
Pavement Rehabilitation Exit 1 to 3 & MM 1.3 to 6.8  
October 11, 2024



Two paving crews paving northbound and southbound lanes at the same time (an unusual occurrence).

**Contractor:** Pike Industries, Inc.

**Bid Amount:** \$18,302,432.00

**Percent Complete last approved pay estimate:** 67.0%

**Project Schedule:** Completion date July 18, 2025

**Project Scope:** The work consists of milling and paving the Exits 1, 2, and 3 interchange ramps and mainline from MM 1.3 to MM 6.8, drainage repairs, guardrail, median grading, repairs to the Spruce Creek bridge at MM 2.2, broadcast sealant of York River bridge at MM 5.2, and maintenance of traffic.

**Contractor Schedule:** The contractor has completed all mainline surface paving and is working on milling, crack sealing, and surfacing paving the ramps at Exits 1, 2, and 3. On the mainline crews are backing up shoulders, adjusting catch basins to grade and grooving for reflective tape. Once complete, they will groove for tape, place berm correction along the shoulders, and adjust the drainage structures in the shoulders to finish grade.