



Looking at the new EVR from Captain Thomas Road, in Ogunquit.

Contractor: RJ Grondin                      Bid Amount: \$289,934.00

Percent Complete last approved pay estimate:                      0.0 %

Project Schedule: Completion date June 12, 2026.

Project Scope: The work includes the construction of one new Emergency Vehicle Ramp(EVR) at the Captain Thomas Road Underpass in the Town of Ogunquit. The work also includes maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has completed the clearing and excavation at this time. Now they are using an excavator to hammer out a few ledge outcrops. Once this is complete, they bring gravel in and install the two cross pipes. They will also install conduit for the new electric gate that will maintain controlled access to the MTA. Their schedule shows them completing this project by the end of November, weather permitting.