

2021.08
Portland Area Widening II (PAW 2)
MM 46.4 to MM 49.3
June 16, 2023



Excavating and fine grading during exit 48 southbound off ramp closure.

Contractor: Shaw Brothers Construction, Inc.

Bid Amount: \$ 24,378,093.45

Percent Complete last approved pay estimate: 70.0%

Project Schedule: Completion date November 14, 2023

Project Scope: The work consists of constructing a third travel lane northbound, a third lane southbound, and reconstructing the grassed median to a paved median on the Maine Turnpike in the Towns of South Portland and Portland, Maine, and an overhead sign structure disassembly and removal in Scarborough, Maine. The work includes embankment construction, roadway gravels and pavement construction, culvert and closed drainage installation, concrete median barrier construction, concrete median pier protection, bridge abutment slope protection, overhead sign structure removal, overhead sign structure installation, roadway signing and striping, highway lighting, guardrail, and maintenance of traffic.

Contractor Schedule: Shaw Brothers has completed the remaining two ramp closures for the project bringing the total ramp closures to ten. They will be transitioning to working primarily in the median with signage and final cleanup being completed outside the roadway.