

2022.13
Bridge Repairs
Route 236 Underpass (MM 1.25)
Route 1 On-Ramp (Ramp H) Underpass (MM 1.60)
Project Update
November 10, 2022



Route 236 bridge looking at the west abutment: crews performing concrete repairs.

Contractor: New England Infrastructure, Inc.

Bid Amount: \$2,579,980.00

Percent Complete last approved pay estimate: 33.1%

Project Schedule: Completion date November 17, 2023

Project Scope: The work consists of bridge repairs at two locations. At the Route 236 Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, median repairs, bearing cleaning and resetting, bridge drain replacement, slope protection repairs, and miscellaneous superstructure and substructure repairs. At the Route 1 On-Ramp (Ramp H) Underpass in the Town of Kittery the work generally includes bridge pavement and membrane replacement, approach work and paving, deck expansion joint modifications, and miscellaneous superstructure and substructure repairs.

Contractor Schedule: The contractor has completed the concrete haunch removals at the Route 236 bridge. Ramp H bridge reopened on schedule. The concrete abutment repairs will be ongoing through the end of the construction season.