

**2021.07
Project Update
Exit 45 Interchange Reconfiguration
February 25, 2022**



Excavating bridge approach



Stacked lightweight geofabric blocks

Contractor: CPM Constructors

Bid Amount: \$ 27,673,714.90

Percent Complete last approved pay estimate: 43.9%

Project Schedule: Completion date September 1, 2023

Project Scope: The work consists of highway, bridge and toll system construction at Exit 45 South Portland Interchange. The work includes a new bridge, new southbound and northbound ramps, a new southbound toll plaza on the west side of the Maine Turnpike with a signalized intersection and a new

2021.07
Project Update
Exit 45 Interchange Reconfiguration
February 25, 2022

northbound toll plaza on the east of the Maine Turnpike, Route 703 reconstruction, demolition of the existing toll plaza and bridge.

Contractor Schedule: CPM Constructors continue to work on the new administration buildings as subcontractors are available. Excavation for the installation of the lightweight geofoam at the bridge approach has begun. This work will take several weeks as the blocks of geofoam are installed. New bridge girders will be delivered and stored in the median in early March. CPM Constructors will be erecting them in Mid-March.