

2019.13  
Project Update  
Exit 45 Embankment Preload  
August 28, 2020



**Contractor:** Sargent Corporation                      **Bid Amount:** \$ 14,792,753.00  
**Percent Complete last approved pay estimate:** 80.7%

**Project Schedule:** Completion date March 31, 2021

**Project Scope:** The work consists of constructing preload embankments at Exit 45 of the Maine Turnpike in the Town of Scarborough and City of South Portland, Maine. The work includes clearing, grubbing, wick drains, drainage layers, embankments, gravel, highway lighting, and maintenance of traffic (including temporary ramps).

**Contractor Schedule:** Sargent completed stage one preload work. They are now working on replacing two water lines under the turnpike for the Portland Water District, as seen in the photo above. They may resume work on the preload, stage 2 in October if we have achieved enough settlement and soil stability.