

2025.09
Roadside Clearing
MM19.0 to MM30.0 and The Biddeford Park & Ride
February 14, 2025



Two machines gathering downed trees and feeding them into the chipper.

Contractor: Comprehensive Land Technologies, Inc. (CLT) Bid Amount: \$159,040.00

Percent Complete last approved pay estimate: 22.2%

Project Schedule: Completion date April 18, 2025.

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations or preexisting, on all Locations as described herein, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: CLT continues to make progress around the winter weather. They are currently working around Exit 19. Once they are complete, they will start clearing along the northbound ROW, heading towards Biddeford. The contractor hopes to be done clearing before April.