

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
October 7, 2022



Looking east at the Scott Construction crew working on building the formwork for the bridge deck.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 40.6 %

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: Scott Construction is currently forming the deck prior to installing the reinforcing steel. Their earthwork subcontractor has been removing the old pavement, installing new drainage, and building the side slopes to the raised approaches. Once this work is complete, they will base pave the roadway back in to match the new bridge. This project is approximately a month behind with a tentative opening date of last week of November.