

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
August 26, 2022



Looking north at pier 2, shown is the new bearing and girders for the Route 197 bridge.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 29.7 %

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: Scott Construction started setting girders on August 21st between 10 PM and 5 AM. State troopers have been utilized for the 25-minute traffic stops to allow for the safe installation of the structural steel. The girder installation should be complete before the Labor Day Weekend. Once the girders are in place, crews will start forming for the new bridge deck.