

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
May 20, 2022



Looking west, the contractor continues to demo the existing bridge.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 9.2%

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: Crews are finishing up the demolition of the old bridge deck. Once that is complete, they will remove the existing steel girders during the overnight hours and there will be multiple traffic stops as the girders are lifted off the abutments and onto the adjacent laydown areas. Once the old bridge has been removed, crews will modify the existing abutments and piers to accept the new bridge girders. The contractor anticipates have the bridge open to traffic by November and all work completed by the end of 2022.