

2024.02
Portland Area Pavement Rehabilitation Southbound Mile 42.0 to 49.3
June 21, 2024



Looking south from Brighton Ave., the paving train is placing surface in Lane 1.

Contractor: Coastal Road Repair Bid Amount: \$8,476,739.68

Percent Complete last approved pay estimate: 58.5%

Project Schedule: Completion date October 25, 2024

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes, milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings, maintenance of traffic.

Contractor Schedule: Coastal Road Repair has completed surface paving in lanes 1, 2, and 3. They are working on the ramps, gores, and shoulder surface paving locations. Once complete, they will lay out final striping. This project is on schedule to be completed in early August.