

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
May 19, 2023



Looking east across the newly paved Route 197 bridge.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 91.4 %

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: Scott Construction has successfully opened the new bridge. Crews are currently working on project cleanup, punch list, and protective concrete coatings. We anticipate crews to be on site periodically throughout the rest of May until the punch list work is complete.