2025.09 Roadside Clearing MM19.0 to MM30.0 and The Biddeford Park & Ride March 14, 2025



The mower grinding up stumps and brush around Exit 19 northbound

Contractor: Comprehensive Land Technologies, Inc. (CLT)Bid Amount: \$159,040.00

Percent Complete last approved pay estimate: 67.2%

Project Schedule: Completion date April 18, 2025.

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations or preexisting, on all Locations as described herein, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: As the weather gets warmer, the CLT crews continue to make progress. They recently completed some of the clearing around Exit 19 during a nighttime ramp closure. The chipping and mulching operation continues to make progress heading north from Exit 19 towards Exit 32 in Biddeford. There are a few more days of selective clearing around Exit 19 along Route 109 before all crews continue to head north with the chipping and mowing crew.