

2025.16
Widened Concrete Haunch Removals
MM1.5 through MM 44.0
March 20, 2026



Multiple crews work to remove loose concrete at Beech Ridge Road

Contractor: CPM Constructors

Bid Amount: \$822,223.54

Percent Complete last approved pay estimate:

65.8 %

Project Schedule: Completion date May 20, 2026.

Project Scope: The work consists of completely removing the widened concrete haunches over the paved surface of the roadway, removing all debris from below the bridge, and sealing with clear protective coating. Also included will be the installation of the street name plaque on both faces of the Wilson Road and Alfred Street bridges, as well as relocating the bridge mounted sign structure on the Gorham Road bridge.

Contractor Schedule: The contractor is wrapping up the final concrete removals on the Exit 42 interchange bridge. Once complete, they will update and relocate an overhead sign at Gorham Road. This should improve guidance to northbound patrons looking to use Exit 44. That will complete the contract work for this project. These activities are anticipated to be completed by the end of March.