

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
June 17, 2022



Looking east, the contractor is excavating behind the southbound abutment so crews can modify and repair the approach for the new bridge.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 17.7 %

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: Over the last few weeks, the old bridge deck and girders have been removed. Crews are now prepping the abutments and piers for repairs and other modifications in anticipation for the new reinforcing steel and formwork. All the piers and abutments are being extended to increase the under clearance of the new structure. Once the piers and abutments forms have been removed, the new girders will be installed and deck forming can take place.