

**2022.06**  
**Superstructure Replacement**  
**Richmond Road (Route 197) Underpass Mile 93.3**  
**July 23, 2022**



Looking at the western abutment. Crews have made progress rehabilitating the existing abutment for the new bridge girders to be placed

**Contractor:** Scott Construction Corporation      **Construction Bid Amount:** \$2,988,608.00

**Percent Complete last approved pay estimate:** 17.7 %

**Project Schedule:** Completion date June 15, 2023

**Project Scope:** The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

**Contractor Schedule:** Scott Construction crews continue to assemble forms and install reinforcing steel in preparation for future concrete placements at all piers and both abutments. Concrete work will be the main focus for the next month. Once the abutment and pier concrete work is complete, the girders will be installed and crews will focus on the bridge deck and approach earth work.