

2026.10
Bridge, Toll, and Culvert Repairs
Mile 32.8, 35.7, Mile 79.9, and FS Mile 1.7
June 18, 2026



Looking at Falmouth Road Bridge, the contractor is working on removing existing girder haunches with protective netting to contain debris from entering the adjacent travel lane.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,970,955.00

Percent Complete last approved pay estimate: 8.0 %

Project Schedule: Completion date November 20, 2026.

Project Scope: The work consists of South Street Underpass bridge repairs, Mile 32.8, in the Town of Biddeford; Saco Toll Plaza slab repairs, Mile 35.7, in the Town of Saco; Northern Hart Brook culvert repairs, Mile 79.9, in the town of Lewiston; and Falmouth Road Underpass bridge repairs, Mile FS1.7, in the Town of Falmouth. The work includes bridge deck milling and paving, bridge joint rehabilitation, toll plaza slab sensor loop replacement, concrete culvert repairs, bridge girder concrete haunch removal, concrete protective coatings, temporary access construction, maintenance of traffic and all other incidental work in accordance with the Plans and Specifications.

Contractor Schedule: The contractor is working on removing existing girder haunches from the Falmouth Road bridge (FS Mile 1.7) and South Street bridge (Mile 32.8), along with applying protective sealants. The work on the Falmouth Road and South Street Bridges will continue into August for milling, paving, and joint repairs. The culvert repair work at Northern Hart Brook will begin in early July, with work scheduled to continue this summer and fall.