

**2021.52
Project Update
Service Plaza Store Front Repairs
October 7, 2022**



The rear entrance to the Cumberland Service plaza after removing the old tile and substrate.

Contractor: DiMatteo Const. Mgt. Services **Construction Bid Amount:** \$1,787,000.00

Percent Complete last approved pay estimate: 44.8%

Project Schedule: Completion date November 16th, 2022.

Project Scope: The work includes door repairs, door replacements, storefront repairs, masonry, tile, entryway floor grate replacement, painting, gutter repair, gutter replacement, entry way customer counting system and other miscellaneous repairs.

Contractor Schedule: Crews have started replacing the rear entrance tile and the Cumberland and Gray service plazas. They have been working on the heat trace and gutters at the north and south bound Kennebunk service plazas. The new doors and hardware for all locations has been ordered and will be installed once the components arrive. New automatic door openers will be added at more locations in conjunction with the new door installations.