

2022.07
Saco Interchange Improvements
March 14 2025



A sign foundation is about to be drilled at the Lund Road intersection

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 78.5 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: Crews continue to install multiple sign and mast foundations along the mainline and at the intersections along Route 112. Once the foundations have cured, crews will grade around them and prep for the sign. The contractor and the construction administration staff are working on a master schedule for the installation and relocation of over 75 signs this summer. The interchange is on schedule to be open this fall.