

2021.52
Service Plaza Store Front Repairs
April 21, 2023



Gray service plaza main entrance showing the new tile location due to the door change.

Contractor: DiMatteo Const. Mgt. Services **Construction Bid Amount:** \$1,787,000.00

Percent Complete last approved pay estimate: 94.2%

Project Schedule: Completion date November 16th, 2022.

Project Scope: The work includes door repairs, door replacements, storefront repairs, masonry, tile, entryway floor grate replacement, painting, gutter repair, gutter replacement, entry way customer counting system and other miscellaneous repairs.

Contractor Schedule: The contractor has returned from winter suspension. Now that the new doors are in, the tile can be finished and some additional tile work can be done at the Kennebunk service plaza loading docks. The contractor anticipates completing the project before Memorial Day.