

2023.01
Pavement Rehabilitation and Drainage Improvements
MM 88.6 TO MM 98.0
October 13, 2023



Looking south from Academy Road in Litchfield at the two
Contractor: Pike Industries, Inc. Bid Amount: \$8,659,704.25

Percent Complete last approved pay estimate: 78.3%

Project Schedule: Completion date October 13, 2023

Project Scope: The pavement rehabilitation work consists of milling and paving full width (36 feet) from MM 88.6 to MM92.8 and milling and paving two 12-foot-wide lanes and the left inside shoulder for both northbound and southbound from MM92.8 to MM98.0. The median will be regraded to drain, catch basins and drainage outlets will be adjusted or rebuilt as necessary. Additional drainage work to be completed is located at approximate mile marker 73.0. Guardrail work, pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: The 2023 surface paving project is complete. Crews finished the SNAPS, final striping, shoulder, drainage, crack sealing, and paving work in the second week in October. As part of this project, change order work was added to pave a few other locations, this includes the approaches to the Warren Ave Bridge and the access road to the Kennebunk Service Plaza.