

2023.02  
Exit 102 New On Ramp  
June 16, 2023



Looking east at one of the new median islands along Route 126.

Contractor: R J Grondin & Sons

Bid Amount: \$3,118,309.00

Percent Complete last approved pay estimate: 57.0 %

Project Schedule: Completion date November 10, 2023.

**Project Scope:** The work consists of highway construction in the Town of West Gardiner, Maine at the Exit 102 Interchange. The work includes a new southbound ramp and the removal of the existing southbound ramp, Route 9/126 mill and overlay with shoulder reconstruction, demolition bridge underpass, pavement, signing, guardrail, highway lighting, and maintenance of traffic.

**Contractor Schedule:** Grondin has been making progress on the new southbound entering ramp. Surface pavement is partially complete. The rainy weather has delayed final pavement. Once the pavement is complete, the highway lighting, striping, and final signs can be installed and the ramp can be opened. Current schedule shows the contractor opening the ramp the last week of June. Once open, the old bridge will be demolished and the ramps will be removed.