

2024.09
York Vehicle Storage Garage
April 18, 2025



An operator uses a ride on power trowel to finish the concrete slab.

Contractor: Optimum Construction Inc.

Amount: \$2,228,630.39

Percent Complete last approved pay estimate: 68.1 %

Project Schedule: Completion date October 3, 2025

Project Scope: The work consists of the construction of an approximate 6,600 square foot pre-engineered building with six (6) equipment storage garage bays. The work includes all building structure, mechanical, electrical, and plumbing, as well as all site work, grading, pavement, lighting, and utilities.

Contractor Schedule: The building shell is nearly complete and the concrete slab is in place. The mechanical and electrical contractors are roughing in pipes and wires now that the slab is in place. Soon the garage doors will be installed and the heating systems as well. The contractor is hoping to complete the project in the next couple months.