

2024.01
Pavement Rehabilitation Exit 1 to 3 & Mile 1.3 to Mile 6.8
August 30, 2024



The transfer machine fills the hopper of the paver with hot mix asphalt.
Contractor: Pike Industries, Inc. Bid Amount: \$18,302,432.00

Percent Complete last approved pay estimate: 29.8%

Project Schedule: Completion date July 18, 2025

Project Scope: The work consists of milling and paving the Exits 1, 2, and 3 interchange ramps and mainline from Mile 1.3 to 6.8, drainage repairs, guardrail, median grading, repairs to the Spruce Creek bridge at MM 2.2, broadcast sealant of York River bridge at MM 5.2, and maintenance of traffic.

Contractor Schedule: The contractor is finishing up the remaining surface pavement along the mainline portion of this project. Once complete, they will groove for tape, berm correction along the shoulders, and adjust the drainage structures in the shoulders. This will take at least the month of September to complete. Once the mainline work is complete, Pike Industries will provide an updated schedule for milling and paving the ramps at Exits 1, 2, and 3.