

2024.02
Portland Area Pavement Rehabilitation Southbound Mile 42.0 to 49.3
May 17, 2024



Looking south from the Exit 46 interchange, the mill and fill locations are nearly complete.

Contractor: Coastal Road Repair Bid Amount: \$8,476,739.68

Percent Complete last approved pay estimate: 13.0%

Project Schedule: Completion date October 25, 2024

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes, milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings, maintenance of traffic.

Contractor Schedule: Coastal Road Repair has completed the mill and fill locations in lanes 1 and 2. They have repaired the pipe trenches and shoulders at the south end of the project. Once temperatures are warm enough, they will start paving surface at night. They are currently on schedule.