

**2022.01**  
**Pavement Rehabilitation and Drainage Improvements**  
**MM 102.6 to MM 109.1**  
**October 7, 2022**



Looking south: northbound has been striped while southbound will be completed in the near future.

**Contractor:** Eurovia Atlantic Coast, LLC

**Construction Bid Amount:** \$6,297,366.00

**Percent Complete last approved pay estimate:** 87.3%

**Project Schedule:** Completion date October 7, 2022.

**Project Scope:** The pavement rehabilitation work consists of milling and paving two 12-foot-wide lanes and the shoulders for both northbound and southbound. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

**Contractor Schedule:** Eurovia will soon complete the paving for all north and southbound lanes. They continue to back up the edge of pavement, install reflective roadway tape, and finish the bridge joints that get installed into the new pavement. The project should be complete by mid-October, pending a punch list walk-through.