

2022.06
Superstructure Replacement
Richmond Road (Route 197) Underpass Mile 93.3
November 10, 2022



Scott Construction crews are hand-finishing concrete at the eastern bridge abutment joint.

Contractor: Scott Construction Corporation **Construction Bid Amount:** \$2,988,608.00

Percent Complete last approved pay estimate: 71.4 %

Project Schedule: Completion date June 15, 2023.

Project Scope: The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

Contractor Schedule: Scott Construction placed the bridge deck on November 1st. Since then crews have been working on the concrete curb, approaches, and end posts. Their earth work subcontractor has been building the western approach to the new bridge. They hope to pave this approach in the next couple weeks. The project is about a month behind schedule at this time. Construction staff anticipate the bridge opening to traffic after Thanksgiving, pending the weather.