

2018.20
YORK TOLL PLAZA
MILE 8.8
Project Update
March 26, 2019



Rock drill rig

Contractor: Reed & Reed, Inc.

Bid Amount: \$ 39,484,431

Percent Complete last approved pay estimate: 11%

Project Schedule: Completion date June 21, 2021.

Project Scope:

The Project consists of highway, structures, building and site work required to construct a new toll facility. The work at Mile 8.8 consists of constructing six (6) open, high-speed (70 mph) E-ZPass center lanes (3 in each direction) with overhead open frame gantries with electronic toll collection equipment, nine (9) cash lanes with toll booths (4 northbound and 5 southbound) with canopies, reconstruction of mainline to accommodate approach and departure lanes at the new toll plaza, construction of a precast pedestrian tunnel for employee access and utilities, driveway from Chases Pond Road, parking lot and Administration Building.

The work includes earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, mechanical work, electrical work, lighting and lightning suppression

2018.20
YORK TOLL PLAZA
MILE 8.8
Project Update
March 26, 2019

systems. The work also includes the installation of tolling equipment in the tunnel, canopy, and toll booth, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Reed & Reed continues to blast ledge; they are expecting to be done with the production blasting by the end of April. They will continue with some spot blasting into May. RJ Grondin, earth subcontractor, continues to excavate and backfill gravel on the shoulders. Over the next several weeks, they will continue shaping the access road, install underground utilities, blasting and gravel work.