

**2020.01
Pavement Rehabilitation, Guardrail &
Clear Zone Improvements
MM 35.3 TO MM 42.0
Project Update
June 19, 2020**



Looking south bound, near MM 40.0.

Contractor: Pike Industries, Inc.

Bid Amount: \$ \$7,622,771.25

Percent Complete last approved pay estimate: 40.2%

Project Schedule: Completion date September 18, 2020.

Project Scope: The pavement rehabilitation work consists of milling and filling three 12-foot-wide lanes and the median shoulder for both northbound and southbound. Limited milling and filling will be required at the conference center northbound on-ramp and at the exit 36 southbound on-ramp. The work also involves the removal of excess material in the median to restore proper drainage, guardrail, pavement markings, and maintenance of traffic.

Contractor Schedule: Crews have completed all the median grading and guardrail work. They have also completed all the south bound milling. The contractor started milling northbound and continues to make progress surface paving the southbound lanes.