

2022.07
Saco Interchange Improvements
July 18, 2025



Laborer rolls out epoxy over the recently installed toll loop.

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 84.1 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: Crews have been building the new sidewalks along the south side of Route 112. This work also consists of new curb, pavement, grading, and crosswalks through the new intersections. Sargent anticipates swapping into the middle phase of the bridge. Once the middle phase is complete, they will move to the third phase, where they will be building the west bound side of Route 112. Once these phases are complete, the paving crews will return to place surface pavement on Route 112 and the Exit 35 ramps.