

2022.06  
Superstructure Replacement  
Richmond Road (Route 197) Underpass Mile 93.3  
April 21, 2023



Looking at the northbound pier where crews are finishing up some concrete repairs.

Contractor: Scott Construction Corporation Construction Bid Amount: \$2,988,608.00

Percent Complete last approved pay estimate: 89.8 %

Project Schedule: Completion date June 15, 2023.

**Project Scope:** The work consists of replacing the Richmond Road (Route 197) bridge superstructure over the Maine Turnpike in the Town of Litchfield, Maine. The work includes concrete deck, steel girder and bearing replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications. The Authority has pre-purchased the new structural steel, bearings, and expansion joints. The Contractor is responsible for the installation of these items.

**Contractor Schedule:** Scott Construction crews have been wrapping up the pier concrete repairs, and the clear and pigmented coatings. They are scheduled to close the Route 197 bridge on May 3<sup>rd</sup> to complete the approach paving, deck membrane, and permanent pavement on the bridge

2022.06  
Superstructure Replacement  
Richmond Road (Route 197) Underpass Mile 93.3  
April 21, 2023

deck. The bridge closure is anticipated to take 2-3 weeks. The existing detour will be reused during this time.