

2025.02
Portland Area Pavement Rehabilitation
Northbound Mile 42.0 to 49.3
April 18, 2025



Contractor uses a skid steer to grind around the storm drains before paving

Contractor: Coastal Road Repair

Bid Amount: \$7,984,120.00

Percent Complete last approved pay estimate: 4.3 %

Project Schedule: Completion date October 24, 2025.

Project Scope: The pavement rehabilitation work consists of milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings and maintenance of traffic.

Contractor Schedule: Crews have already adjusted guardrail and are now working on grinding around the drainage structures in the median. After that is complete, they will work on widening the shoulders under the interchange bridges. Then they will perform shoulder repairs down by Exit 42. Once the prep work is complete, paving the mainline in lane one will start.