

2018.20
YORK TOLL PLAZA
MILE 8.8
Project Update
May 17, 2019

systems. The work also includes the installation of tolling equipment in the tunnel, canopy, and toll booth, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Reed & Reed set the first five pieces of the pre-cast tunnel on the north-bound side. They are preparing to start foundation work for the toll building and are working on sign foundations on the northern end of the project. RJ Grondin continues to process blasted ledge for gravel and is placing type A gravel in anticipation of final grading and base paving in many locations. They continue to install conduit along the access roadway prior to the utility connections. RJ Grondin continues to install pipe extensions in several locations as they widen slopes along the project.