

2022.07
Saco Interchange Improvements
August 30, 2024



Looking west at the Exit 35 southbound administrative building, where crews are framing the roof.

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 60.2 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: The Route 112 crew has completed the westbound widening and is now shifting to the eastbound side of the road. Paving crews are finishing up the final lifts of pavement at the northern end of the collector-distributor road and exit ramp. Gravel is being placed at the Exit 35 southbound off-ramp. Crews are forming and placing concrete at the soil nail wall, and this work will continue over the next couple of weeks. Electricians have been pulling wire and installing communications equipment for tolling operations.