

2022.07
Saco Interchange Improvements
December 13, 2024



The contractor is augering for the signal mast foundation at the Route 112 northbound intersection

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 75.9 %

Project Schedule: Completion date November 21, 2025

Project Scope: The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

Contractor Schedule: Crews have completed all their paving for the 2024 construction season. This included base, intermediate, and surface courses along the southbound side of the collector-distributor road. They also surfaced the northbound Exit 35 ramps, merge lanes, and the Exit 36 exiting ramp. They placed base pavement at the Exit 35 intersection and Route 112 shoulders. Currently, crews are stabilizing the site for winter operations and installing sign and intersection mast arm foundations. Throughout the winter, electricians, plumbers, painters, and carpenters will continue to finish up fitting the administration buildings at the north and southbound plazas.