

2022.07  
Saco Interchange Improvements  
November 15, 2024



Sargent's grader is fine grading the northbound approach to Exit 35 from Route 112.

Contractor: Sargent Corporation

Bid Amount: \$41,922,810.00

Percent Complete last approved pay estimate: 73.2 %

Project Schedule: Completion date November 21, 2025

**Project Scope:** The work consists of highway, interchange, and toll system construction at Exit 35 in Saco and modifications to the Exit 36 Interchange in Saco. The work includes a new interchange at MM 35, including southbound and northbound ramps, earthwork, pavement, concrete, signing, overhead sign structures, concrete barrier, guardrail, drainage, stormwater management, electrical work, highway lighting, lightning suppression systems, and maintenance of traffic.

**Contractor Schedule:** Paving crews have been placing base pavement along the entering/exiting plaza roadway to Route 112. Once that is complete, they will pave the shoulders and repair the sidewalk for the winter along Route 112. The concrete crews have completed the concrete placements for the soil nail wall. They will continue to grade around the ends and install the top-side drainage paths. The contractor anticipates the electricians to work inside the toll buildings through the winter months and install sign foundations along the project limits.