

2022.01
Pavement Rehabilitation and Drainage Improvements
MM 102.6 to MM 109.1
June 17, 2022



The start of the northbound milled area just south of the exit 103 entering ramp.

Contractor: Eurovia Atlantic Coast, LLC **Construction Bid Amount:** \$6,297,366.00

Percent Complete last approved pay estimate: 12.2%

Project Schedule: Completion date October 7, 2022.

Project Scope: The pavement rehabilitation work consists of milling and paving two 12-foot-wide lanes and the shoulders for both northbound and southbound. Excess material in the median will be removed to restore proper drainage, catch basins will be rebuilt and adjusted as necessary, drainage outlets will be replaced as necessary. Pavement markings, maintenance of traffic and all other work incidental thereto will be completed in accordance with the Plans and Specifications.

Contractor Schedule: Eurovia crews are currently milling the mainline pavement and shoulders starting at the northbound lanes. They have completed the drainage pipe extension repairs at all three locations. Crews will continue to mill for several more weeks. Once the milling is complete, the paving crew will start placing the 1.5" of surface pavement.