

2023.02
Exit 102 New On Ramp
Project Update
March 17, 2023



Looking southwest at the 60” reinforced concrete pipe being installed by Grondin crews along the new 102 on ramp.

Contractor: R J Grondin & Sons **Bid Amount:** \$3,118,309.00

Percent Complete last approved pay estimate: 14.0%

Project Schedule: Completion date November 10, 2023.

Project Scope: The work consists of highway construction in the Town of West Gardiner, Maine at the Exit 102 Interchange. The work includes a new southbound ramp and the removal of the existing southbound ramp, Route 9/126 mill and overlay with shoulder reconstruction, demolition bridge underpass, pavement, signing, guardrail, highway lighting, and maintenance of traffic.

Contractor Schedule: The contractor continues to make progress on the new entering ramp. They have constructed about 50% of the ramp to sub grade and are currently installing the 60” cross pipe. They will continue to work their way south and finish constructing the ramp to sub grade by the end of

2023.02
Exit 102 New On Ramp
Project Update
March 17, 2023

April. In May, they plan to pave the ramp and open it. Once the ramp is open, they will relocate their forces to the old Exit 102 bridge to remove it and the old ramp.