2018.19 Cummings Road Bridge Replacement Project Update December 14, 2018



Contractor: CPM Constructors **Percent Complete last approved pay estimate:** 0%

Bid Amount: \$13,984,117

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors began work beginning of the month. They have completed the clearing and grubbing of topsoil for phase one. Over the next several weeks they are planning to install approximately 34.5 miles of wick drains under the new roadway approaches, prior to loading the ground with the surcharge material. It is anticipated that the surcharge will have to remain in place for 6 months to the required amount of settlement prior to removing the surcharge and install the lightweight, geofoam. In addition, they are mobilizing in a crane to begin work on the new pier 2 foundation.