2019.06 Southern Bridge & Culvert Repairs Project Update June 24, 2019



Mountain Road Looking West showing recent concrete repairs.

Contractor: CPM Constructors Percent Complete last approved pay estimate: 0%

Bid Amount: \$ 1,445,986.50

Project Schedule: Completion date October 15, 2019

Project Scope: The work consists of bridge repairs to the Mountain Road Underpass in the Town of York, Maine, bridge repairs to the Clay Hill Road Underpass in the Town of York, Maine, bridge repairs to the North Berwick Road Underpass in the Town of Ogunquit, Maine, culvert repairs to the Ogunquit River Culvert in the Town of Wells, Maine, culvert repairs to the Second Thacher Brook Culvert in Biddeford, Maine and culvert repairs to the Third Thacher Brook Culvert in Biddeford Maine. The work includes bridge pavement and membrane replacement, approach work and paving, deck end modifications, deck expansion joint modification, bridge drain grate modification, cross frame replacement, and miscellaneous superstructure and substructure repairs for Mountain Road Underpass, North Berwick Road Underpass and Clay Hill Road Underpass. The work also includes culvert patch repair, debris removal, and miscellaneous headwall and wing wall repairs for the Ogunquit River Culvert, Second Thacher Brook Culvert and Third Thatcher Brook Culvert.

Contractor Schedule: CPM Constructors is currently working on Mountain Road. They have removed the wearing surface and are working on the concrete deck and parapet repairs. Contractor has elected to use alternating one-way traffic for the Mountain Road location. The contractor anticipates opening Mountain Road by August 4th. Once complete, CPM Constructors will mobilize to the in-stream work for Thacher Brook culvert and wing wall repairs.